Blayney/ Zone 6

Plan Material Summary

FRAMECAD
The way the world constructs

www.framecad.com

Client

Job Number

Created August 13, 2026

NOTE: Weights are only ESTIMATES

90mm LBW

Frame Count : 51

Frame Name	Plate Length	Stud Length	Total Length	Fasteners	Plate Weight	Stud Weight	Total Weight
GI6001 - WELD	3.43 m	4.28 m	7.71 m	36	4.7 kg	5.8 kg	10.5 kg
GI6002 - WELD	3.55 m	5.28 m	8.83 m	36	4.8 kg	7.2 kg	12.1 kg
GI6003 - WELD	3.73 m	4.39 m	8.12 m	36	5.1 kg	6.0 kg	11.1 kg
LB6032 - WELD	11.89 m	37.55 m	49.45 m	114	16.2 kg	51.2 kg	67.5 kg
LB6005 - Check Drawing	11.15 m	26.36 m	37.51 m	105	15.2 kg	36.0 kg	51.2 kg
LB6035	6.88 m	17.95 m	24.83 m	40	9.4 kg	24.5 kg	33.9 kg
LB6037	7.60 m	21.90 m	29.51 m	48	10.4 kg	29.9 kg	40.3 kg
LB6047	12.03 m	47.50 m	59.54 m	104	16.4 kg	64.8 kg	81.3 kg
LB6046	13.79 m	45.23 m	59.02 m	106	18.8 kg	61.7 kg	80.5 kg
LB6020	14.95 m	56.37 m	71.32 m	140	20.4 kg	76.9 kg	97.3 kg
LB6022	5.55 m	23.47 m	29.02 m	48	7.6 kg	32.0 kg	39.6 kg
LB6021	14.60 m	48.93 m	63.53 m	126	19.9 kg	66.8 kg	86.7 kg
LB6011 - Check Drawing	6.07 m	14.41 m	20.48 m	46	8.3 kg	19.7 kg	27.9 kg
LB6036	5.13 m	23.38 m	28.52 m	48	7.0 kg	31.9 kg	38.9 kg
LB6024	13.09 m	50.79 m	63.89 m	132	17.9 kg	69.3 kg	87.2 kg
LB6044	14.41 m	30.25 m	44.65 m	76	19.7 kg	41.3 kg	60.9 kg
LB6045 - Check Drawing	4.99 m	20.08 m	25.07 m	62	6.8 kg	27.4 kg	34.2 kg
LB6043	11.68 m	28.23 m	39.90 m	70	15.9 kg	38.5 kg	54.5 kg
LB6018	13.20 m	46.96 m	60.16 m	96	18.0 kg	64.1 kg	82.1 kg
LB6031	10.95 m	30.95 m	41.91 m	76	14.9 kg	42.2 kg	57.2 kg
LB6030	10.80 m	34.64 m	45.44 m	106	14.7 kg	47.3 kg	62.0 kg
LB6003	6.16 m	18.98 m	25.14 m	52	8.4 kg	25.9 kg	34.3 kg
LB6004	11.20 m	32.03 m	43.23 m	84	15.3 kg	43.7 kg	59.0 kg
LB6000	11.55 m	36.98 m	48.53 m	102	15.8 kg	50.5 kg	66.2 kg
LB6016	13.42 m	53.82 m	67.24 m	148	18.3 kg	73.4 kg	91.8 kg
LB6015	8.50 m	37.30 m	45.80 m	104	11.6 kg	50.9 kg	62.5 kg
LB6017	4.55 m	20.25 m	24.81 m	44	6.2 kg	27.6 kg	33.9 kg
LB6027	8.09 m	29.95 m	38.04 m	60	11.0 kg	40.9 kg	51.9 kg
LB6028	9.86 m	33.04 m	42.90 m	76	13.5 kg	45.1 kg	58.5 kg
LB6002	7.39 m	32.15 m	39.54 m	94	10.1 kg	43.9 kg	54.0 kg
LB6001	9.68 m	33.03 m	42.70 m	88	13.2 kg	45.1 kg	58.3 kg
LB6029	9.98 m	33.35 m	43.33 m	100	13.6 kg	45.5 kg	59.1 kg
LB6008	10.90 m	36.46 m	47.37 m	120	14.9 kg	49.8 kg	64.6 kg
LB6007	1.27 m	8.64 m	9.91 m	20	1.7 kg	11.8 kg	13.5 kg
LB6033	5.72 m	21.63 m	27.35 m	64	7.8 kg	29.5 kg	37.3 kg
LB6038	13.93 m	38.66 m	52.59 m	84	19.0 kg	52.8 kg	71.8 kg
LB6034	14.65 m	38.54 m	53.19 m	92	20.0 kg	52.6 kg	72.6 kg
LB6041	8.69 m	29.82 m	38.51 m	72	11.9 kg	40.7 kg	52.6 kg
LB6042	7.92 m	23.17 m	31.09 m	52	10.8 kg	31.6 kg	42.4 kg
LB6040	8.65 m	32.10 m	40.75 m	100	11.8 kg	43.8 kg	55.6 kg
LB6039	7.74 m	25.19 m	32.93 m	60	10.6 kg	34.4 kg	44.9 kg
LB6006	7.60 m	25.40 m	33.00 m	88	10.4 kg	34.7 kg	45.0 kg
LB6010	10.64 m	33.64 m	44.28 m	112	14.5 kg	45.9 kg	60.4 kg
LB6009	10.73 m	25.23 m	35.96 m	92	14.6 kg	34.4 kg	49.1 kg
LB6014	9.45 m	34.78 m	44.23 m	112	12.9 kg	47.5 kg	60.4 kg
LB6013	6.55 m	16.66 m	23.21 m	46	8.9 kg	22.7 kg	31.7 kg
LB6019	15.82 m	48.86 m	64.69 m	135	21.6 kg	66.7 kg	88.3 kg
LB6023	15.10 m	44.37 m	59.47 m	126	20.6 kg	60.6 kg	81.2 kg
LB6025	14.10 m	39.82 m	53.93 m	110	19.2 kg	54.3 kg	73.6 kg
LB6026	5.97 m	26.38 m	32.36 m	52	8.2 kg	36.0 kg	44.2 kg

Blayney/ Zone 6

Plan Material Summary

FRAMECAD
The way the world constructs

www.framecad.com

Client

Job Number

Created August 13, 2026

NOTE: Weights are only ESTIMATES

LB6012	16.23 m	40.01 m	56.24 m	112	22.1 kg	54.6 kg	76.7 kg
Totals	491.53 m	1569.16 m	2060.69 m	4252	670.8 kg	2141.4 kg	2812.3 kg